



2012 Bond Project Advisory Team (PAT) – Furr High School
November 12, 2015
No PAT meeting held in November

Overall Project Update:

Per the HISD Board Meeting of 6/11/2015, Prime Contractors, Inc.(PCI) was awarded the contract to build the Ebert L. Furr High. PCI was initially introduced at the PAT Meeting held 7/01/2015. Since that time, the following items have occurred:

- HISD issued the Notice to Proceed (NTP) to PCI on 7/30/2015
- Upon completion of the Pre-Construction Meeting held at HISD – CFS on 8/19/2015, PCI mobilized on the current Furr High School Jobsite the week of 8/24/2015 the next day including placement of jobsite trailer
- The balance of August, PCI completed the installation of Temporary Detention Pond, Soil Stripping and Stockpiling and Interim Site Utilities
- The month of September, PCI completed Installation of Storm Drainage at the East Parking Lot, Cutting and Placement of the Building Pad, and Installation of Select Fill
- The month of October, PCI completed the installation of Concrete Piers, Under slab Plumbing, and Grade Beams in Areas A, B, C, & D
- What to expect at the next PAT Meeting?

Update on Overall Project Schedule and ongoing Construction Activities

Next PAT Meeting: December 3, 2015 at 9:30 am in the Coffee House