

Minutes 2012 Bond Project Advisory Team (PAT) Meeting Davis High School

MEETING #: 24

LOCATION: Davis High School

DATE / TIME: June 22, 2015 @ 3:45 pm

Notes:

The June 2015 PAT Meeting was cancelled / postponed. Houston ISD Construction & Facility Services and the Davis High School Project Team continue to explore options to further align the project design to the project's budget. Specific tasks include:

Site

- Revising the bus loop as requested; developing additional locations, with the assistance of the surveyor and traffic consultant
- Developing additional locations for the detention pond location, with the assistance of the surveyor
- HISD Real Estate finalizing acquisition of properties (houses) along Tackaberry Street; expected early August 2015
- Working with environmental consultant in preparation for abatement, demolition and removal of houses along Tackaberry Street (Expected Fall 2015)

Building

- Working through various options with differing degrees of renovation/new construction to allow the project to be constructed within budget while meeting the programmed needs
- Assessing ADA requirements (Americans with Disabilities Act), with the assistance of the Registered Accessibility Specialist
- Defining list of required renovations and repairs (roofing, mechanical, electrical, plumbing, flooring, etc.)
- Have held meetings with the City of Houston to better understand interpretations of City requirements both inside and outside the school, but within the parameters of the site

NEXT PAT MEETING: July 20, 2015 at 3:45 PM.

Sincerely,

John Dobbs III
Construction & Facility Services, Project Management
HISD – Construction & Facility Services
3200 Center Street, Houston, TX 77007
Phone: (904) 755-0525

Phone: (904) 755-0525 Email: jdobbs@heery.com