

Minutes 2012 Bond Project Advisory Team (PAT) Meeting DeBakey High School for Health Professions

MEETING #: 29

LOCATION: DeBakey High School for Health Professions

DATE / TIME: May 21, 2015, 4:00pm

ATTENDEES: (those marked with a check were present)					
✓	Agnes Perry	Principal	✓	Mary Hayes	Teacher
	Barbara Williams	Teacher		Charlesetta Deason	Community
	Louise Wong	Parent	✓	Marti George	Staff
	Raj Vadlamudi	PTA		Enrique Sirias	PTA
	Chris Saikin	Teacher		Nina Jolivet	Teacher
\checkmark	Hedi Gerstacker	PTA	√	Neda Khan	Teacher
✓	Ilba Castro	Teacher		Marla Maharaj	Teacher
	Princess Jenkins	HISD	√	Steven Gee	HISD
	Kedrick Wright	HISD		Mary Le Johnson	WHR
✓	Cindy Villarreal	WHR		Sizwe Lewis	HISD
\checkmark	Greg Lynch	Tellepsen		Sara Butler	HISD
	Lana Coble	Tellepsen		Troi Taylor	TCM
	Marie Bielamowicz	Teacher		Doris Rios	Magnet Coordinator
\checkmark	Bernice Shargey	Dean		Lana Hayes	Librarian
\checkmark	Aubrey Mendonca	PTA		Natalie Abrameit	Asst. Principal

PURPOSE: Discussions focused on updating the PAT on the status of Construction.

AGENDA:

- Receive Project Update.
- What to expect at the next PAT Meeting.

DISCUSSION:

- 1. Steven Gee HISD Project Manager introduced himself and welcomed the attendees to the DeBakey High School May 2015 PAT meeting. Mr. Gee reviewed the meeting's agenda and asked the PAT to hold their questions until the end of the presentation.
- 2. Lana Coble with Tellepsen, the Construction Manager at Risk gave the following construction progress report:
 - Backfill of the hole that was created from the removal of the Shamrock Hotel basement is about 80% filled.
 - The test piles that were drilled a couple weeks back have passed and the drilling of production piers stared earlier in the week.
 - The crew is currently averaging 10 piers per day, which is at rate grater then we expected.



- The renovation of the garage restrooms are ongoing and we hope to complete them in late July 2015. We are working with the Texas Medical Center (TMC) to ensure the facilities are returned to their original condition.
- Shared jobsite photos with the PAT meeting attendees.
- 2. After Tellepsen's presentation, Mr. Gee reminded the PAT of the summer meeting schedule. The meetings will be held as followed:
 - June 2015 meeting has been moved to Monday, June 15, 2015 at 9:00 AM.
 - July 2015 meeting has been cancelled per Principal Perry's request.
 - August 2015 meeting has been moved to Thursday, August 21, 2015 at 4:00 PM.

ACTION ITEMS:

29.01 Hedi Gerstacker asked if the additional electrical outlets requested by the PAT during design will be included in the new school. *Tellepsen has received pricing for the additional outlets and we are monitoring the cost of construction for the new school. We will carry them as an alternate and if funds become available prior to installation the electrical systems we will try to accommodate the request from the PAT. (Project Manager).*

WHAT TO EXPECT AT THE NEXT PAT MEETING:

1. Project status update.

NEXT PAT MEETING: Monday, June 15, 2015 9:00 am, DeBakey High School Library

Please review the meeting minutes and submit any changes or corrections to the author. After five (5) calendar days, the minutes will be assumed to be accurate.

Sincerely,

Steven Gee

Project Manager HISD – Construction & Facility Services 3200 Center Street, Houston, TX 77007

Phone: (713) 556-9261 Email: sgee@houstonisd.org