



Minutes 2012 Bond Project Advisory Team (PAT) Meeting Grady Middle School

MEETING #: 025

LOCATION: Grady Middle School

DATE / TIME: April 13, 2015 1:30pm

ATTENDEES: (those marked with a check were present)

<input checked="" type="checkbox"/>	G. Kasper Hoffman	Principal
<input type="checkbox"/>	Robert Barrera, Jr.	RGCI
<input checked="" type="checkbox"/>	Carolina Weitzman	Natex
<input type="checkbox"/>	John Haugen	Natex
<input type="checkbox"/>	Anthony Payne	Natex
<input type="checkbox"/>	Gordan Richardson	Briargrove HOA
<input type="checkbox"/>	Mirrat Noon	Parent
<input type="checkbox"/>	Brad Cheesman	Division One
<input type="checkbox"/>	Randy Adams	HISD
<input type="checkbox"/>	Rebecca Kiest	HISD Bond Communications

<input checked="" type="checkbox"/>	Mary Lynn Khater	Parent
<input type="checkbox"/>	LaJuan Harris	HISD Planner
<input type="checkbox"/>	Kedrick Wright	HISD Design
<input checked="" type="checkbox"/>	Spencer Wingate	RGCI
<input checked="" type="checkbox"/>	Kelly Snook	RGCI
<input checked="" type="checkbox"/>	Tom Weis	Division One
<input type="checkbox"/>	Aaron Hale	Division One
<input checked="" type="checkbox"/>	Calvin Padgett	Division One
<input type="checkbox"/>	Matisia Hollingsworth	HISD
<input type="checkbox"/>		

PURPOSE: The purpose of the meeting is to provide a construction progress update.

AGENDA:

- Division One – Project Update
- What to expect at the next Project Advisory Team meeting

DISCUSSION:

1. Mr. Tom Weis, Division One (Construction Manager at Risk) Project Manager, stated:
 - a. The foundation, including slab construction, is complete.
 - b. Under slab plumbing is complete.
2. Mr. Weis stated the following work is planned for the upcoming month:
 - a. Delivery of structural steel is scheduled for the week of 4/27/15.
 - b. Erection of structural steel will follow immediately after delivery of steel.
 - c. Steel joists and roof deck is scheduled for delivery the week of 5/4/15.



WHAT TO EXPECT AT THE NEXT PAT MEETING:

1. Construction progress update

NEXT PAT MEETING: Tuesday, April 14, 2015 1:30 pm, Grady Middle School Library Meeting Room.

Please review the meeting minutes and submit any changes or corrections to the author.
After five (5) days, the minutes will be assumed to be accurate.

Sincerely,

Spencer M. Wingate
Program Manager
HISD – Construction & Facility Services
3200 Center Street, Houston, TX 77007
Phone: (713) 556-9347
Email: swingate@houstonisd.org