



Minutes 2012 Bond Project Advisory Team (PAT) Meeting Grady Middle School

MEETING #: 027

LOCATION: Grady Middle School

DATE / TIME: June 9, 2015 1:30pm

ATTENDEES: (those marked with a check were present)

<input type="checkbox"/>	G. Kasper Hoffman	Principal
<input type="checkbox"/>	Robert Barrera, Jr.	RGCI
<input type="checkbox"/>	Carolina Weitzman	Natex
<input type="checkbox"/>	John Haugen	Natex
<input type="checkbox"/>	Anthony Payne	Natex
<input type="checkbox"/>	Gordan Richardson	Briargrove HOA
<input type="checkbox"/>	Mirrat Noon	Parent
<input type="checkbox"/>	Brad Cheesman	Division One
<input type="checkbox"/>	Randy Adams	HISD
<input type="checkbox"/>	Rebecca Kiest	HISD Bond Communications

<input type="checkbox"/>	Mary Lynn Khater	Parent
<input type="checkbox"/>	LaJuan Harris	HISD Planner
<input type="checkbox"/>	Kedrick Wright	HISD Design
<input type="checkbox"/>	Spencer Wingate	RGCI
<input type="checkbox"/>	Kelly Snook	RGCI
<input type="checkbox"/>	Tom Weis	Division One
<input type="checkbox"/>	Aaron Hale	Division One
<input type="checkbox"/>	Calvin Padgett	Division One
<input type="checkbox"/>	Matisia Hollingsworth	HISD
<input type="checkbox"/>		

PURPOSE: The purpose of the meeting is to provide a construction progress update to the PAT.

AGENDA:

The meeting planned for this date was not held and the update for the construction progress is as follows:

1. Progress to date:
 - Setting of Structural Steel continues to progress at Area 'B'
 - Detailing of structural continues at Area 'A'
 - Joists and deck have been set at Area 'A'
 - Concrete Masonry Walls have commenced
 - Parking lot demolition has commenced
 - In-wall plumbing rough-in has commenced
2. Planned work through June:
 - Continue setting of structural steel at Area 'B'
 - Joists and deck will be set at Area 'B' following the structural steel placement
 - Masonry wall construction will continue
 - Place second-floor slab mid-June, 2015
 - Parking lot grading and concrete preparation



DISCUSSION:

NA

WHAT TO EXPECT AT THE NEXT PAT MEETING:

1. Construction progress update

NEXT PAT MEETING: Tuesday, July 14, 2015 1:30 pm, Grady Middle School Library Meeting Room.

Please review the meeting minutes and submit any changes or corrections to the author.
After five (5) days, the minutes will be assumed to be accurate.

Sincerely,

Spencer M. Wingate

Program Manager
HISD – Construction & Facility Services
3200 Center Street, Houston, TX 77007
Phone: (713) 556-9347
Email: swingate@houstonisd.org

HOUSTON INDEPENDENT SCHOOL DISTRICT

Construction and Facility Services • 3200 Center Street • Houston, Texas 77007-5909
www.HoustonISD.org • www.facebook.com/HoustonISD • www.twitter.com/HoustonISD