



Minutes 2012 Bond Project Advisory Team (PAT) Meeting Grady Middle School

MEETING #: 028

LOCATION: Grady Middle School

DATE / TIME: July 14, 2015 1:30pm

ATTENDEES: (those marked with a check were present)

<input type="checkbox"/>	G. Kasper Hoffman	Principal
<input type="checkbox"/>	Robert Barrera, Jr.	RGCI
<input type="checkbox"/>	Carolina Weitzman	Natex
<input type="checkbox"/>	John Haugen	Natex
<input type="checkbox"/>	Anthony Payne	Natex
<input type="checkbox"/>	Gordan Richardson	Briargrove HOA
<input type="checkbox"/>	Mirrat Noon	Parent
<input type="checkbox"/>	Brad Cheesman	Division One
<input type="checkbox"/>	Randy Adams	HISD
<input type="checkbox"/>	Rebecca Kiest	HISD Bond Communications

<input type="checkbox"/>	Mary Lynn Khater	Parent
<input type="checkbox"/>	LaJuan Harris	HISD Planner
<input type="checkbox"/>	Kedrick Wright	HISD Design
<input type="checkbox"/>	Spencer Wingate	RGCI
<input type="checkbox"/>	Kelly Snook	RGCI
<input type="checkbox"/>	Tom Weis	Division One
<input type="checkbox"/>	Aaron Hale	Division One
<input type="checkbox"/>	Calvin Padgett	Division One
<input type="checkbox"/>	Matisia Hollingsworth	HISD
<input type="checkbox"/>		

PURPOSE: The purpose of the meeting is to provide a construction progress update to the PAT.

AGENDA:

The meeting planned for this date was not held and the update for the construction progress is as follows:

1. Progress to date:
 - Structural Steel erection continues to progress at Area 'B'
 - Detailing of structural continues at Area 'A' and 'B'
 - Joists and deck have been set at Area 'A' and 'B'
 - Concrete Masonry Walls – Both interior and exterior continue to progress along with plumbing and electrical rough-ins as well as Hollow Metal Door frames.
 - Overhead A/C, electrical and plumbing rough-in at Level 1 has commenced.
 - Second level concrete deck, Area 'A' was placed 7-01-15.
 - Fire Protection main has been routed through the existing building.
 - Demolition of the existing wall at new connection corridors has been completed.
 - Watertight temporary partitions at the two connection points are in place.



2. Planned work through July:

- Continue detailing of structural steel at Levels 1 and 2.
- Place Area 'B' second level concrete deck and stairs 7-7-15.
- Concrete Masonry wall construction will continue through Level 1 Area 'B' and Areas 'A' and 'B' at Level 2.
- Placement of the insulated concrete roof deck will be done late July.
- HVAC equipment will be set through the month of July.
- MEP rough-ins will continue.

DISCUSSION:

NA

WHAT TO EXPECT AT THE NEXT PAT MEETING:

1. Construction progress update

NEXT PAT MEETING: Tuesday, August 11, 2015 1:30 pm, Grady Middle School Library Meeting Room.

Please review the meeting minutes and submit any changes or corrections to the author.
After five (5) days, the minutes will be assumed to be accurate.

Sincerely,

Spencer M. Wingate

Program Manager

HISD – Construction & Facility Services

3200 Center Street, Houston, TX 77007

Phone: (713) 556-9347

Email: swingate@houstonisd.org

HOUSTON INDEPENDENT SCHOOL DISTRICT

Construction and Facility Services • 3200 Center Street • Houston, Texas 77007-5909
www.HoustonISD.org • www.facebook.com/HoustonISD • www.twitter.com/HoustonISD