

# Minutes 2012 Bond Project Advisory Team (PAT) Meeting South Houston Early College High School

MEETING #: 30

**LOCATION:** South Houston Early College High School

**DATE / TIME:** July 30, 2015, 10:00 A.M.

**ATTENDEES:** (those marked with a check were present)

٧	Steve Gourrier, HISD
٧	Thomas Davis, HISD
٧	Princess Jenkins, HISD
٧	Charles Whigham, HCC
٧	Kristen Cobb, HISD

٧	Bessie Swindle, SECOCC
٧	Bernice Hill, Community
٧	Michael Stribling, Smith & Co.
٧	Cedrick Winslow, HISD
٧	Charles Herbert, Jr., Community

$\sqrt{}$	Genevieve Stevens, HCC

**PURPOSE:** Progress of the new building.

AGENDA:

Talk about progress of the new building.

#### **DISCUSSION:**

- 1. No weather issues this month.
- 2. New water line for Airline to the job site has been installed.
- 3. Work on the foundation grade beans, elevator pit and underground utilities was on going at Building A.
- 4. Grade beans, and foundation will be poured at building A.
- 5. Work on the foundation grade beans and underground utilities was started and is ongoing at Building B.
- 6. The 10 Concrete columns were formed and poured.
- 7. Lime stabilization will be put down for the bus loop.
- 8. Steel will be delivered for Building A.



# **PROJECT LOOK AHEAD:**

- 1. Site grading will be on going.
- 2. The foundation for building A will be poured.
- 3. Installation of utilities will be on going at building B.
- 4. Installation of the mitigation & the retention pond.
- 5. Steel will start up on building at building A.

#### **QUESTIONS/ANSWERS:**

None.

## **ACTION ITEMS:**

None.

#### WHAT TO EXPECT AT THE NEXT PAT MEETING:

NEXT PAT MEETING: The next PAT meeting will be Monday, August 30, 2015 at 10:00 am.

Sincerely,

## **Calvin Smith**

Project Manager HISD – Construction & Facility Services 3200 Center Street, Houston, TX 77007

Phone: (713) 556-9288

Email: csmith63@houstonisd.org