

Minutes 2012 Bond Project Advisory Team (PAT) Meeting Booker T. Washington High School

MEETING #: 25

LOCATION: Booker T. Washington High School

DATE / TIME: March 10, 2015, 4:00PM

ATTENDEES: (those marked with a check were present)

V	Cedrick Winslow
	Eric Ford
	Bob Myers
	Dan Bankhead
	Amanda Goodie
	Stacy Pierson
	Carona Burns
	Kathy Moreland
	Kedrick Wright
	Princess Jenkins
	Sue Robertson
	Robert Sands
V	LaShonda Bilbo-Ervin

	Nghia Le
	Ryan Cozad
٧	Lorraine Gibbs
	Tara Manning
	Clay Clayton
	April Ward
	Barbara J. Pierce
\checkmark	Martin Lavergne
	Sammy Dyer
	Frank North
	Michael Hall
	Geoff Bay
	Licia Green

Carla Remen Schneider
Stephanie Nellons – Paige
Jim Hepburn
Ed Schmidt
Tanya Debose
Russ McLeed
Matt Wood
Rick Anderson
Lorraine Gibbs
Lamar Johnson
Noe Resendiz
Rivin Williams
Jada Davis

٧	Renee Duncan
	Ryan Beard
	Trween Landry
	Carlos Galvan
	Juan Ramirez
	Sabona Sibnban
	Juliet Carrizales
	Natalie Blasingame
٧	Zernita Gaines
	Noe Resendiz
	Lindsey Bushnell
	Thomas Davis
٧	Kevin King

PURPOSE: Monthly Project Advisory Team meeting.

AGENDA:

- · Project Schedule Update
- Abatement and Demolition
- Major Utilities
- Building Construction
- Open Discussion
- Next PAT Meeting



DISCUSSION:

1. SCHEDULE UPDATE:

- a. Demolition Progress
 - Abatement has been completed on all homes.
 - ii. Water meters are being removed, electrical utilities have been disconnected on 65% of the houses and gas has been capped at the sight perimeter.
 - iii. Demolition will begin shortly, however the City of Houston has limited the demolition permits to 3 houses at a time. The HISD leadership is working with the City to try to increase the number of home that be demolished.
 - iv. The current process may limit progress allowing only 3 homes to be demolished per week.
 - v. The JRC review is compete and we are waiting on the Council Motion letter that will release the project for full plan review. The letter is expected this week.
 - vi. HISD has installed security fencing around individual home sites, however the fences have been stolen. HISD police are now performing regular patrols of the neighborhood.

2. OPEN DISCUSSION:

- a. Kevin King, a BTW engineering volunteer joined the PAT meeting to report that he had noted what appears to be a geologic fault crossing the site, After the meeting Jim Hepburn walked the neighborhood with Mr. King to witness his observations. Mr. King pointed several areas including the clinic parking lot and streets where there is some evidence of deferential movement.
- b. FH/HP will recommend that a Geotechnical Engineer be consulted to investigate and make recommendations.
- c. Principal Bilbo-Ervin reported that she would like to form a committee to identify items in the existing school to be used or displayed at the new school. Trophies, artwork, and other memorabilia will need to be identified and saved prior to building demolition.
- d. The Pat

WHAT TO EXPECT AT THE NEXT PAT MEETING:

1. HISD asked that the community representatives come prepared to discuss the community component for the building.

NEXT PAT MEETING: April 4, 2015 at 4:00PM, Booker T. Washington High School. Please review the meeting minutes and submit any changes or corrections to the author. After five (5) days, the minutes will be assumed to be accurate.

Sincerely,

Amanda Goodie

Program Manager HISD – Construction & Facility Services 3200 Center Street, Houston, TX 77007

Phone: (713) 556-9250

Email: agoodie@houstonisd.org

