



## Minutes 2012 Bond Project Advisory Team (PAT) Meeting Booker T. Washington High School

**MEETING #:** 26

**LOCATION:** Booker T. Washington High School

**DATE / TIME:** April 14, 2015, 4:00PM

**ATTENDEES:** (those marked with a check were present)

√	Cedrick Winslow		Nghia Le		Carla Remen Schneider		Tameera Frazier
	Eric Ford		Ryan Cozad		Stephanie Nellons – Paige		Ryan Beard
	Bob Myers	√	Lorraine Gibbs	√	Jim Hepburn		Trween Landry
	Dan Bankhead		Tara Manning		Ed Schmidt		Carlos Galvan
√	Amanda Goodie		Clay Clayton	√	Tanya Debose		Juan Ramirez
	Stacy Pierson	√	April Ward		Russ McLeod		Sabona Sibnban
	Carona Burns		Barbara J. Pierce		Matt Wood	√	Juliet Carrizales
√	Kathy Moreland	√	Martin Lavergne		Rick Anderson		Natalie Blasingame
	Kedrick Wright		Sammy Dyer		Lorraine Gibbs		Jeremy Huckeba
	Princess Jenkins		Frank North		Lamar Johnson	√	Noe Resendiz
	Sue Robertson		Michael Hall		Noe Resendiz		Lindsey Bushnell
	Robert Sands		Geoff Bay		Rivin Williams	√	Thomas Davis
√	LaShonda Bilbo-Ervin	√	Helen Johnson		Jada Davis	√	Kevin King

**PURPOSE:** The purpose of this meeting is to discuss the progress of Booker T. Washington High School.

**AGENDA:**

- Project Schedule Update
  - Abatement and Demolition
  - Major Utilities
  - Building Construction
- Open Discussion
- What to expect at the next PAT Meeting



## **DISCUSSION:**

### **1. Schedule Update:**

- a. Demolition Progress per Amanda Goodie
  - i. Abatement has been completed on all homes.
  - ii. Utilities have been disconnected and removed for all home sites.
  - iii. Demolition has progressed at a faster pace than expected and only a few homes remain.
  - iv. All homes will be demolished by the end of the month.
  - v. We are still waiting on the City Council Motion letter that will release the project for full City of Houston plan review. The motion was not voted on in the last Council meeting as expected. The motion should be presented at next council meeting next week. The letter may take up to 30 days to receive after Council approval.

### **2. Open Discussion:**

- a. A Geotechnical Engineer has been engaged to provide a fault study. A report is expected within the next 2 weeks.
- b. Principal Bilbo-Ervin reiterated that the classroom renovation work planned for summer in the existing building will need to be completed and ready for teachers before August 10<sup>th</sup> 2015.
- c. Ms. Helen Johnson, representing BTW Alumni Association, stated that members of the alumni had heard a rumor that the new school might be getting a name change. Ms. Goodie reported that there has not been any recommendation to change the name of the school and the rumor is unfounded.

## **WHAT TO EXPECT AT THE NEXT PAT MEETING:**

- 1. A committee to identify items in the existing school to be used or displayed at the new school has been formed. They will meet this week. A potential list of trophies, artwork, and other memorabilia will to be identified and forwarded to Ms. Goodie. The PAT will review and discuss the list at the next PAT meeting.

**NEXT PAT MEETING:** Tuesday, May 12, 2015 4:00 pm, Booker T. Washington High School  
Please review the meeting minutes and submit any changes or corrections to the author.  
After five (5) days, the minutes will be assumed to be accurate.

Sincerely,  
Amanda Goodie  
Assistant Program Director  
HISD – Construction & Facility Services  
3200 Center Street, Houston, TX 77007  
Phone: (713) 556-9250  
Email: [agoodie@houstonisd.org](mailto:agoodie@houstonisd.org)